

STONINGTON WATER COMPANY  
MINUTES MARCH 23, 2026

PRESENT: Joe Rackliff, John Robbins, Evelyn Duncan, Travis Fifield, Donna Brewer  
PUBLIC: Kathleen Billings, Annaleis Hafford (via zoom)

Minutes: Moved Robbins second Rackliff to accept minutes Vote 5-0

Warrants: None

Contract: Hafford stated that there was a bid opening for the School Street water line replacement project. Three company's bid. Sargent, Eaton Construction, and Hawes Construction. Hawes was the low bidder at \$1,374,200 Sargent the second lower bid at \$1,887,400. Eaton construction bid over \$2,000,000. Hafford reported that these bids are within budget. She also reported that the grant will require that at least \$727,000 of construction costs must be completed by October 2026. Olver Associates will provide full time oversight of the project. She noted that the material supplier for Hawes has changed from EJ Prescott to Webb Inc. Both companies have the ability to supply necessary materials. She also noted that Hawes is a small company but they have experience on sewer projects.

Moved Brewer second Robbins to accept Hawes Construction's bid of \$1,374,200 for the School Street project. Vote 5-0

New/Old: none

Meeting adjourned 6:30PM

---

---

---